FOR MYSORE STATE

1—40,006—27-10-48.

(195) Department.

48

Education and Public Health

SERIES.

MS

G.O. No.

3840 Public Health

Dated

12-11-48

REVENUE DEPARTMENT.

Subject

RURAL WATER SUPPLY - Provincial Comprehensive Scheme - Progress of works and expenditure during the half year ending 31st March 1949 - Review.

- -

Station: Madras. B.P.RT.6948. Dated 10.10.1948.

From

C.A. Ramakrishna, Esq. I.C.S.,
Joint Secretary, Board of Revenue, Madras.

- - -

V.N. Kudva, Esq., CIE., ICS.,
Commissioner of Land Revenue, Excise and Prohibition.

Read: Statements from the Collectors of all Districts except Madras.

Resolution:

The Board submits to Government a statement showing the progress of works and the expenditure incurred under the comprehensive scheme of Rural Water Supply for the half year ending 31st March 1948.

2. Progress of works: During the half year under review 974 works were completed and 2,995 works were in progress As many as 53 works had to be abandoned as the water met with in these cases was brackish. The progress of works is below 10% in the districts of Vizagapatam, East Godavari, Krishna, Chingleput, South Arcot, and Madura, below 20% in the districts of West Godavari, Guntur, Anantapur, Kurnool, North Arcot, Tiruchirapalli, Tinnevelly, Salem and Malabar and above 20% in the districts of Nellore, Cuddapah, Bellary, Chittoor, Ramnad and Coimbatore. The progress is above 80% in Tanjore district.

Vizagapatam: In this district, out of 606 works programmed for the year only 37 works have been completed during the half year as against 41 in the previous half year. ~~Except in Vizayanagaram, Chicacole and Narasapatam divisions where 11, 11 and 9 works in Narasapatam division were in.~~ 322 works were reported to be in progress and 7 abandoned. Except in Vizayanagaram, Chicacole and Narasapatam divisions were 11, 11 and 9 works respectively were completed, the progress in the other two divisions viz. Vizagapatam and Parvathipuram is practically nominal. Of the 6 works proposed for the Agency area, 5 works in Narasapatam division were in progress while the other work in Parvathipuram division was not taken up for execution. Considering the target aimed at for the district viz. 606 works, the number completed is not satisfactory. The Collector is requested to report the reason for the slow progres and to show better progress in the next half year.

East Godavari. Out of 439 works programmed for the year only 22 works have been completed during the half year as against 55 in the previous half year. As many as 265 works were reported to be in progress. In his review, the Collector has reported that 243 works were in progress while according to the statement enclosed it is 265. A similar discrepancy was noticed in the last review and this was pointed out to the Collector. This had no effect. The Collector is requested to take disciplinary action against the person or persons for allowing such mistakes to recur in a report to the Board. Though the months covered by the review were eminently suited.

for the execution of well works, the execution has completely deteriorated. Evidently the Revenue Divisional Officers and Tahsildars have not shown proper attention to the execution of Rural Water Supply Works. The Collector is requested to this suitable action against the persons responsible for the poor show.

West Godavari: Out of 170 works programmed in the 3 divisions of Bhimavaram, Eluru and Kovvur, only 29 works have been completed during the half year as against the same number in the previous half year, 20 works were reported to be in progress at the end of the half year. Though only 29 works were programmed in Bhimavaram divisi only 5 works have been completed. In Eluru only 17 works have been completed as against 93 works programmed. The progress in Kovvur division is extremely unsatisfactory as only 5 works have been completed out of 68. The Collector has pointed out that several works have been held up for want of H.B. sets. The Board presumes that the Collector will show considerable progress seen after the receipt of the orders of the Government enabling him to hire private H.B. sets for Rural Water Supplyworks.

KRISHNA: In this district, 332 works were programmed for execution. Only 23 works have completed during the half year as against 35 in the previous half year. 106 from the division war-particulars furnished by the Collector the Board observes that very little attention is being paid to the execution of Rural Water Supply works in this district that the execution of Rural Water Supply works is being continuously neglected in spite of the adverse suitable action against the Rural Water Supply staff and other Revenue Subordinates who exhibitcontinued in difference and slacknes: in this branch of work.

Guntur: Out of the 152 Works programmed only 28 works have been completed during the half year as against 11 in the previous half year. 51 works were reported to be in progress and 2 abandoned. From the Collector's review the Board finds that the instructions issued are routine in nature and lack the drive essential for the acceleration of Rural Water Supply Works. Even during the last review, the Collector was requested to examine the reqsons for the poor progress and to take suitable action against the officers who showed continued neglect in regard to this item of work. The Collector is informed that continued indifference has been shown to the Board's remarks and he is therefore requested to go into the question by taking personal interest in the matter and to submit a special report by 1-12-48 without fail.

Anantapur: In this district 221 works were programmed but only 34 works have been completed during the half yea as against 19 in the previous half year. As many as 169 works were reported to in progress and 3 abandoned. The progress continue to be unsatisfactory in spite of the Special instructions, issued to the Collectors of ceded districts that they should pay particular attention to the provision of drinking water facilities. The Collector has pointed out that 6 more works would have been completed if pumping sets were available for baling out water. The Assistant Industrial Engineer, Coimbatoreand District Agricultural Officer, Anantapur were increased but they have expressed their inability to supply the pumping sets. The Board has examined the question whether pumping sets should not be purchased and the matter is under correspondence with the Director of Industries and Commerce, Madras. The Collector is requested to address the Board separately for hiring pumping sets till such time as pumps are purchases by the Government for Rural Water Supply~~w rosk~~.works.

Bellar Out of 109 works proposed for execution only 35 workshave been completed during the half year as agains 8 in the previous half year. 61 works were reported to be in progress and 2 abandoned. This district has made good a progress when compared with the poor achievement made during the previous half year. The Collector is informed that all the works scheduled should be completed before the close of every year and that no work should be carried forward to the next yea

Kurnool: In this district 115 works were programmed but only 18 works have been completed during the half year as against 5 in the previous hald year. 90 works were reported to be in progress at the end of the half year. The progress in this District continues to ~~be~~ in progress at the end of the half year. The progress in this District continues to be ~~had~~ during the last 2 years and more and it is only indicative of the absoluted indifference exhibited by the Rural Water Supply staff. The number completed is only nominal. The difficulties peinted out by the Collector are prevalent in all the districts He is therefore informed that no progress worth the name can be achieved if the Collector does not intitiate a special drive and exercise more strict control over the staff, particularly the Revenue Divisional Officers and Tahsildars, whose constant inspection in the course of execution would go a grat way to improve matters in this District.

Chiigleput: Out of 381 wokks programmed only 35 have been completed during the half year as a against 58 in the previous half year. As many as 202 works were reported to be in progress and 8 abandoned. The Collector has not indicated the persons for the abandonment of these works. The taluk war particulars furnished by the Collector show that 9 works were completed in Chingleput Taluk, 8 in Ponneri and 6 in Conjeevaram Taluk. In Madurantakam and Saidapet 3 works each were completed while in Sriperumbudur and RTiruvallur 2 and 4 works respectively were completed. Not ever 1/10 of the target has been reached in the district at this rate it may take a number of years to make any progress worth the name. • The Board observes that routine instructions are of no avail, if they are not followed up by ~~that routine instructions are of~~ vigorous action. The Collector is informed that the progress in his district is extremely unsatisfactory and that he should take suitable action against the persons who exhibit infifferente thn this important ofwork.

but only 46 works have been completed during the half year as against 5 in the previous half year. 50 works were reported to be in progress and 3 abandoned. Though the progress is a little better than the poor show during the last half year it is still unsatisfactory. The number of works completed in Madanapalle, Vayalpad, Chandragiri and Kalahasti is very small. In Madanapalli and Vayalpad no work was completed during the half year. This indicates how this important branch of work has been completely neglected in these two taluks. The Collector is informed that he should call for the explanation of the officers responsible for the continued indifference and to report the result of the action taken to the Board before 1-12-1948.

North Arcot: Out of 597 works scheduled for execution for the year 1947-48 only 42 works have been comple during the half year as against 32 in the previous half year. As many as 175 works were reported to be in progress. Though there is a slight improvement over the last half year, the progress is still unsatisfactory. From the statement appende to the Collector's review it is seen that no work was complete in Cheyyar taluk. While in Chengam and Gudiyatam taluks 2 works each have only been completed. In Wallajah and Vellore wash figure next with 4 works each. In Arni and Tirpatur 5 works each. In Arni and Tirupatur 5 works each have been completed. The slackness still continues and it is not clear why such poor progress has been made in almost all the taluks number of works completed does very little credit to the technical staff or to the supervising Revenue Officers. The Collector's is requested to devise suitable measures to speed up the progress of all pending works

is made to the number of works conpleted during the half year while with regard to another the total number of works completed during the whole year is referred to. All these show that the Collector is not exercising adequate vigilance over his subordinates so far as Rural Water Supply is concerned. It has been conceded that the slow progress is attributable to the fact that the Revenue Divisional Officers and Tahsildars do not pay personal attention to the matter. Continued routine remarks are not productive of any tangible results and the unsatisfactory progress stillcontinues. The Collector is therefore requested to examine the position more carefully and fix the responsibilot for the poor progress on the individuals responsible and to take suitable action against them

Madura: Out of 174 works programmed for execution only 14 works have been completed during the half year as against 8 in the previous half year. 64 works are reported to be in progress. In this district, no attempt has been made to review in detail the progress made during the half year. Reference has been made to the number of works complete in each division during the whole year. It is not clear why the review should not be taluk war instead of division war, No attempt has been made to go into the reasons that have retarded progress. The formulation of a definite plan by Government for the execution of Rural Water Supply works has behind it as its object the completion of all the works programme during the year in question. If any works expected to be completed during 1946-47 have not so far been taken up there is no knowing when the object of theGovernment can be achieved. The Government are prepared to sanction the necessary staff and the money required and it is only the zeal and drive of the executive staff that can make the scheme a real success. The Collector's instructions to his subordinates are of no avail and he is therefore requested to make the Revenue Divisional Officers and Tahsildars personally responsible for all the outstanding works if they are not completed before 31-3-1949 without fail.

Ramnad: In this district 356 works were programmed for execution during the year 1947-48. Only 107 works have been completed during the half year as against 17 in the previous half year. As many as 139 works were reported to be in progress and 4 abandoned. Though there is marked improvement when compared with the number of works completed during the previous half year, yet the number completed is not ~~the works~~ proportionate to the number of works programmed. It is of utmost importance that all the works programmed should be completed within the year itself and not carried forward. This is a dry district and therefore requires much attention. The Collector is requested to insist on a comprehensive plan being drawn up for each Minor Irrigation Officer, and to see that strict supervision is exercised by the Revenue Divisional Officers and Tahsildars, They should be held personally responsible for completing them within the scheduled time.

Tirunelvelly: Out of 98 works programmed for execution only 15 works have been completed during the half year as against 8 in the previous half year. 33 works were reported to be in progress and 2 abandoned. It is extremely unsatisfactory to note that 15 works only have been completed during the favourable seasn of the year. The Collector has observed that the subordnate officers do not seem to have realised their sense of esponsibility and have allowed matters to drift. He has asked th Revenue Divisional Officers to call for the explanations ofthe Officers concerned and to deal with them suitably. Remaks wh on these lines were already made by the Board in the lat review.

In Erode this district 92 works were programmed for execution during the year 1947-48. Only 39 works have been completed during the half year as against 6 in the previous half year. 53 works were reported to be in progress. Though there is good improvement over the last half year, yet the progress is not satisfactory. It was pointed out in the in the last review, that the Collector should deal with the reasons for the poor progress in the review itself. This has not been done in the case of the present review also. The Collector is informed that he should evince greater interest in this item of work and should see that all the works programmed are completed within the year.

SALEM:

Out of 428 works programmed for executiononly 79 works have been completed during the half year as against 40 in the previous half year. As many as 199 works were reported to be in progress and 2 abandoned. It is not clear why better progress could not be shown when the staff applied for by the Collector had been sanctioned. The expending of the entire allotment is not the only sign of good progress put the Collector should have seen that the target is achieved. Further, the detailed review of the Collector indicates that in each taluk several works have been deleted from the programme. It is only an indication that mu thought had not been bestowed in drawing up the programme for the ye r and that it has been prepared in a routine manner. This is a dry district and the provision of drinking water facilities is highly essential to prevent the spread of water borne diseases. The attention of the Collector is invited to the orders issued in the last review to call for the explanation of the subordinates who exhibited slackness in this item of work. The Collector is requested to report the result of the action taken by him on the explanations and to show better progress in the futu

supervision and check by the Revenue Divisional Officers tha can accelarate the execution of works. Such inspections wil serve as a good to the technical staff to a great extent and a large number of works can be expected to be completed with the year. The Collector is requested to launch a vigorous drive and sit tight ever the subordinates and to complete all the works before 31-3-1949.

PROGRESS OF EXPENDITURE

From a persual of stament No. II , the Board observe that the value of work done but not paid for is very heavy i the districts of Vizagapatam, East Godavari, Krishna, Guntur, Chingleput, Trichirapalli, Ramanad, Salem and Malabar (that is more than 10 thousands). It is particularly being heavy in the East Godavari District, where an amount of 80 thousands and odd remain undisbursed. It is also heavy in the districts of West Godavari, Cuddapah, Anantapur, Bellary and North Arcot. The Board wishes to stress on the fact that the completion of works should immediately be followed by payment of these works. Withholding of payments and delay reflect on the check measuring officers. The Collectors are requested to see that the subordinates do not delay disbursement of payments to the Contractors at any stage.

INSPECTIONS.

From a perusal of the statement of inspections, the Board observes that except in the case of Nilgiris District the Revenue Divisional Officers of other districts have inspected some works. The Revenue Divisional Officers of Vizagapatam, Nellore, Trichirapalli, Chingleput and Salem have inspected a good number of works. The Revenue Divisional Officers of Anantapur, North Arcot, South Arcot, Tanjore and Coimbatore have inspected a fair number of works. The inspections made by the Revenue Divisional Officers of West Godavari Krishna, Guntur, Tinnevelly, South Kanara and Malabar are not adequate. In spite of repeated instnuctions some of the Collectors do not report the number of inspections made by them and by their Revenue Divisional Officers in the first instance. Inspections by the Revenue Officers will go a great way to accelarate the execution of works and will act as a lever to achieve the desired object and it will also be easy for to achieve the desired object and it will also be easy for the Revenue Officers to detect delays. The Collectors are therefore requested to impress on their subordinates the importance of inspections.

The Collectors of East Godavari, Kurnool, Chittoor, Tinnevelly and the Nilgiris have not inspected any work while the Collectors of Nellore, South Arcot and Malabar have inspected a fair number of works. The inspections made by the Collectors of Kistna, West Godavari, Chingleput, Trichinopoly, Madura, Salem and South Kanara are only nominal. The Board obssrves that they should make frequent inspections of well works as it is the only means to know, at first hand, what it is that retards the progress of

Government approved the proposals of the Board that the Panchayats with a population over 5,000 and below 10,000 should be included in the scope of Rural Water Supply Scheme and the Collectors were also permitted to incur the necessary expenditure in connection with this. The Board while communicating the orde s to the Collectors laid special stress that as many works as possible should be completed. They were also requested to review the progress of works in these panchayats in their half-yearly reviews to the Board.

From the reviews received from the Collectors the Board observes that no work was programmed for execution during the year 1947-48 in the districts of West Godavari, Nellore, Cuddapah, Coimbatore and South Kanara.

The progress made in other districts is detailed below:-

VIZAGAPATAM: Out of 46 works programmed for execution during the years 1944-45 to 1947-48 only 4 works have been completed while 25 works were reported to be in progress. The Collector is requested to see that the 25tworks, in progress, are completed as quickly as possible.

EAST GODAVARI: In this district out of 16 works programmed for execution no work has been completed during the half-year under review. The Collector has not indicated the stages at which the progress of these works stands. The Collector is requested to report on this point.

one at Penukonda has been abandoned and the well at Madakasira is in progress. The well at Kalyanadrug has not yet been given on contract while the two other wells at Yadhki and Tadpatri panchayats are in progress. The Collector is requested to see that all the outstanding works are completed as early as possible.

BELLARY: In the previous review it was reported that the well in Kamalapuram village of Hospet Taluk was in progress and no reference was made to the ramaining two works. The Board observes that no mention is made to these works in the present review. The Collector is requested to report the progress of the execution of the well at Kamalapuram and what progress has been made in respect of the other two wells.

KURNOOL: Of the 3 works scheduled for execution in Peapalli Panchayat, 2 works have been completed and one is under progress. The Collector is requested to complete this work at a very early date.

CHINGEEPUT: The 6 works were programmed, only two have completed. Four works reported to be in progress. The Collector is requested to complete these works as early as possible.

CHITTOOR: Out of the 7 works programmed for execution, two were completed during the half year. The No progress has been made in respect of the remaining 5 works. The Collector is requested to see that these works are completed during the year 1948 -4 9.

NORTH ARCOT: Four works are to be executed in the Panchayat areas. The estamates relating to the work in Siruvallur Village has been sanctioned, while the revised sstimates in respect of Kalambur, Darapadaredu and Chetpurare are reported to be pending sanction. The Collector is requested to see that these works are taken up and completed as soon as possible.

SOUTH ARCOT : Of the 25 works programmed for execution 6 works were reported to be in progress in Virudhachalam, Pennadam , Srimushnam and Kurinjipadi Panchayats. Two bore-wells each are proposed to be sunk in Virudhachalam and K.N. Koil Panchayats, and in respect of the remaining 15 works estimates are to be prepared and sanctioned. The Collector is requested to see that estimates in respect of these 15 works are prepared and sanctioned an early date and to complete all the works in progress as quickly as possible.

TANJORE: In their order No. 2505, Public Health, dated 21-7-48 the Government have sanctioned the proposals of the Board for the construction of a borewell, a reservoir etc., at an estimated cost of Rs.3,000/- for water supply in Adirampatnam panchayat, 2/3 of the cost being borne from the Rural Water Supply funds and the remaining 1/3 by the panchayat. The Collector is requested to co mplete the work soon.

TIRUCHIRAPALLI: The one well proposed in Manachanell panchayat is reported to have been held up for want of a suit able site. The Collector is requested to see that the select

of site is made and the estimate also sanctioned without further delay.

MADURA: In the previous review that Collector reported that the estimate for the construction of a overhead tank at Vadamadura panchayat was sanctioned and that the remaining 7 works were not taken up for execution. The Collector was requested to see that all the works were taken up and completed soon. In the present review the Collector has not mentioned anything about these works. He is requested to state how the progress in respect of the work at Vadamadura stands and whether the remaining 7 works were taken up for execution

RAMNAD: In his review for the half-year ending 30-9-47 the Collector reported that all the three works were completed in Mudukulathur Panchayat. In his present review he has reported that out of the 3 works programmed for execution during 1947-48 in Mudukulathur Panchayat, only one work was completed during the half-year under review that one work is in progress and that the third work will be taken up early. The Collector is requested to explain the discrepancy at once. Out of the 12 works programmed for execution during 1947-48, only 3 works have been completed and 4 are in progress, while 5 have yet to be taken up. The Collector is requested to speed up the execution of the pending works and to take steps to put into execution the remaining 5 works also at a very early date.

TINNEVELLY: Out of the 13 works proposed for execution 3 works have been completed, 4 works were in progress and 3 works have been dropped. The estimates for the remaining 3 works have not yet been sanctioned. The Collector is requested to see that the works in progress are completed as early as possible and that the estimates for the remaining 3 works are obtained and sanctioned and executed before 31-3-49 without fail.

SALEM: 22 works were programmed for execution during the year 1947-48. 3 works were completed during the previous half-year and only one work was completed during the half-year under review. The well at Pillanallur is under progress while the estimates for the 2 works at Paramathi have not yet been received from the Revenue Divisional Officer, Namakkal. In respect of the remaining 15 works the matter is reported to be under correspondence with the ~~Santi~~ Sanitary Engineer to Government, Madras. As it is no possible to watch the progress of these works the Collector is requested to push through the works in progress and to complete them before 31-3-49.

(i) Out of 5,677 works due to be dealt with in the ywar 2947-48 , only 4,022 were actually inexecution. (I.E. 974 works were completed 2995 were in ~~age~~ progress and 53 abandoned). Thus, 1655 wells or 29% of the wells due for execution, were not taken up. This above shows that the programme is far behind the schedule though the urgency to provide drinking water wells in all villages and the anxiety of the Government to achieve this are well known.

(ii) Of the 4,022 wells taken up for execution only 974 wells (or 24%) have been completed. This shows that even the tardy implementation of the programme is only half-hearted. As against the theoretical programme (5 ,677), actual completion works out to 14.6%- This is very poor.

(iii) During the haff year under review, 974, wells were completed and 53 abandoned. This indicates that one in every 18 wells is a failure, owing to the brackish water etc. This shows the need for grater caution in selecting well sites.

(iv) The inspection of wells by Collectors works out to 1.7% of the Annual programme and that by the Revenue Divisional Officers to 12.6%. This is manifestly inadequate. The Board considers that about 10% for Collectors and about 50% for the Revenue Divisional Officers should be more appropriate and will help very much to accelerate the execution of Rural Water Supply works.

(v) There is no correspondence between the number of wells in progress and the total amount spent. This shows that the pace of execution is not the same in several districts. There should be no delay in pushing through the works when once they are started.

(vI) The progress is relatively good (on the basis of the completed works) in Tanjore, Nellore, Ramnad and Salem and relatively bad in most other Districts. In the light, however, of the prescribed programme, the progress is relatively good only in Tanjore, fair in Coimbatore and Chingleput and poor in most other Districts.

The Board also observes that the success of the scheme depends on the implementation of the scheme by the technical staff and also by the supervising officers like Collectors, Revenue Divisional Officers andTahsildars. The dely in the execution of these works will occur in any one of the following stages:-

(1) In the preliminary stage,

(2) Preparation of estimates,

(3) In the actual execution,

The Board therefore considers that the Collector should have a keen watch that delays do not occur in any one of the stages. To this end the Board wishes to impress on the Collectors the need for not merely contenting themselves with

D.t.o.

passing pungent remarks in respect of the efficers who do not pay adequate attention, but should pursue the matter by taking disciplinary action against the defaulting officers. The Board once again wishes to point out that, at least in future the Collectors should not hesitate to take the subordinates who are found careless in this important item of work to task. The scheme having been recognised as a post-war development scheme, it is of the utmost importance to see that all the works scheduled to be completed within a particular year are completed in the year itself and not carried forward. The Collectors are, therefore informed that they should on no account permit any of the works to be taken over for the next year and they should apply for such additional funds as may be necessary for works for which funds have already been provided for.

The return for the half year ending 31/3/48 was due with the Board on 15/4/48 but none of the Collectors submitted it in time. Some of the Collectors for instance, East Godavari, Kurnool, Madura and Malabar submitted very late in June 48 while the Collector of Bellary submitted it on 13-7-48 after a long delay. On scrutiny the reviews submitted by the Collector were found defective and incomplete in some respects and therefore references requests the Collectors to submit correct and complete returns on the due date in future.

Statement No. I.

Statement showing the progress of works under Provincial Comprehensive scheme of Rural Water Supply for the half year ending 31-3-48.

*** *** ***

Districts.	Total No. of works taken up for the year according to the Annual programme (New as well as unfinished works of the previous year.	No. of works in progress including unfinished of the previous year.	No. of works completed during the half year.	No. of works completed but abandoned e.g. grounds to contain brackish water and abandoned as failure.	Percentage of cols. No. (4) to (2).
(1)	(2)	(3)	(4)	(5)	(6)
1. Visagapatam	606	322	37	7	6.1
2. East Godavari	439	265	22		17.05.0
3. West Godavari	170	20	29		17.0
4. Krishna	332	106	23	5	6.9
5. Guntur	152	51	28	2	18.4
6. Nellore	509	402	107	9	21.0
7. Cuddapah	242	242	69	2	28.5
8. Anantapur	221	169	34	3	15.4
9. Bellary	109	61	35	2	32.1
10. Kurnool	115	90	18	-	15.7
11. Chingleput	381	202	35	8	9.2
12. Chittoor	111	50	46	3	41.4
13. North Arcot	397	175	42	-	10.6
14. South Arcot	272	104	21	3	7.7
15. Tanjore	129	5	113	-	87.6
16. Trichinopoly	186	134	29	-	15.7
17. Madura	174	64	14	-	8.0
18. Ramnad	356	139	107	4	30.1
19. Tinnevelly	98	33	15	2	15.3
20. Coimbatore	92	53	39	-	42.4
21. Nilgiris					
22. Salem	429	199	79	2	17.9
23. South Kanara		36	3		
24. Malabar	158	73	29	1	18.3
Totals.	5677	2995	974	53	17.2%

STATEMENT NO.II.

Statement showing the progress of Expenditure during the half year ending 31-3-48.

District.	Amount spent up to the end of the previous half year.	Amount spent during the half year.	Value of work done but not paid for.	Total value of work done up to the end of the half year.
1.	2.	3.	4.	5.
1.Vizagapatam.	112859-15-0	124923- 5- 6	21673- 0- 0	259456- 4- 6
2. E. Godavari	65344-11-0	155688- 0- 0	80303- 0- 0	301329- 0- 0
3.W. Godavari	23969-11-0	52466- 0- 0	7967-11- 0	84403- 6- 0
4. Krishna	36140- 0-0	58740- 8- 0	12280-10- 9	107161- 2- 9
5.Guntur	38549- 0-0	48235- 0- 0	23216- 0- 0	110000- 0- 0
6.Nellore	52138- 0-0	134130- 0- 0	1701- 0- 0	187978- 0- 0
7.Cuddapah	21903- 0-0	103097- 0- 0	7500- 0- 0	132500- 0- 0
8.Anantapur	31723- 8-0	31585- 0- 8	9693- 0- 0	73001- 88 8
9.Bellary	37360- 3-10	31906-13- 1	9705- 0- 0	78972--0-11
10.Kurnool	9716- 6- 5	38422-10-3	926- 6- 0	49065- 6- 8
11.Chingleput	31597- 0- 0	71687- 9- 0	19082- 0- 0	122366- 9- 0
12.Chittoor	5284- 0- 0	50614- 4- 8	2956-z0- 0	58404- 4- 0
13.N.Arcot	78888- 9- 0	112714- 5- 0	9654- 8- 0	201257- 6- 0
14.S.Arcot	17456- 0- 0	37044- 0- 0	2321-z0- 0	56821 -0- 0
15. Tanjore	1093-12-0	86435- 4- 0	--	87529- 0- 0
16.Tiruchira palli	24200- 0- 0	109355- 0- 0	25421- 0- 0	158976- 0- 0
17.Madura	1391- 8- 0	50352- 8- 0	--	51744- 0- 0
18.Ramnad	3813- 0- 0	69393- 9- 9	11062- 0- 0	84628- 9- 9
19. Tirenelveli	471- 0- 0	27009- 5- 0	1183-13- 0	28644- 2- 0
20.Coimbatore	6056- 0- 0	63844- 0- 0	--	69000- 0- 0
21.Nilgiris	--	1900- 0- 0	--	1900- 0- 0
22.Salem	29146- 0- 0	72490- 0- 0	12839-12- 0	114475-12-0
23.S.Kanara	10025-z0- 0	539- 0- 0	2500- 0- 0	13064- 0- 0
24.Malabar	6187- 7- 0	58240-13- 0	19416- 0- 0	83844- 4- 0
Totals	645323- 0- 3	1590366-15-11	280401-12- 9	2516091-12-11

STATEMENT NO. III.

STATEMENT OF INSPECTIONS BY COLLECTORS AND REVENUE DIVL. OFFICERS.

Districts.	No. of Inspections made by Collectors.	Revenue Divisional officers.
Visagapatam	6	54
East Godavari	-	24
West Godavari	3	16
Krishna	1	16
Guntur	5	18
Nellore	12	52
Cuddapah	8	13
Anantapur	3	29
Bellary	5	24
Kurnool	-	21
Chingleput	3	66
Chittoor	-	14
North Arcot	6	41
South Arcot	10	26
Tanjore	6	47
Tiruchirapalli	2	64
Madura	2	24
Ramnad	4	24
Tirunelveli	-	16
Coimbatore	4	36
Nilgiris	-	-
Salem	2	79
South Kanara	3	4
Malabar	11	7

No. 28327/48.

Education and Public Health FI

Sub: Rural Water Supply - Comprehensive scheme- Progress of works and expenditure during the half year ending 31st March, 1948 - Review of the Board - Recorded.

From the Board Of Revenue, Ref.V. 4222/42-1, dated 16-4-48.
From the Board of Revenue, Ref. B.A. 6948 dated 18-9-48.

Order 3840, Public Health, dated 12-11-48.
MS

R e c o r d e d.

Sd. c x x
3.12.48

Note: The progress report on Rural Water Supply scheme for t half year ending 31-3-48 on pp.7-17 c.f. may be perusedthe report may be recorded. The draft order on p-1 ante is for approval. The case may be circulated to Hon'ble Minister (Public Health).

Sd. x x x
4-11-48.

Hon'ble Minister
(Public Health)

The proposals made by the Revenue Board for expediting the execution of Rural Water Supply should be examined and put up early to me and Hon'ble Primier.

Sd. x x x
8.11.48.

Education and Public Health FI

With reference th the minutes of Hon'ble Minister (Public Health) above, necessary extract has been given for HI section. The draft order on p. 1 ante may issue.

Sd. x x x
11-11-48.

/True Copy/

Superintendent,
-7-1953,
MADRAS RECORD OFFICE.